

**MONTHLY PROGRESS REPORT**

District Name : Purba Medinipur

Month : January'2017

**A. Civil Works Progress Report - Cumulative upto 2006-07**

Item	PAB Approved Target	Actual Target (For which Fund has been Released by District)	Construction Status			Not Taken Up /Excess, if any
			Completed	In progress	Not Started yet	
A	B	C=(D+E+F)	D	E	F	G(B-C)
NSB(P)	135	124	124	0	-	-
ACR	3719	3672	3672	0	-	-
CLRC	29	44	44	0	-	15
CRC	150	150	150	0	-	-
DW	175	175	175	0	-	-
Toilet	175	175	175	0	-	-
B.Wall	150	122	122	0	-	-
NPEGEL Cluster (if any)	-	-	-	-	-	-
KGBV (if any)	-	-	-	-	-	-

Note : 1) 11 nos NSB & 44 nos ACR could not be released as the fund for the same were not placed by State Project Office which were sanctioned during the year 2001-02.  
 2) 15 nos extra CLRC have been sanctioned from interest  
 3 nos ACR were returned from the school authority.

**B. Civil Works Progress Report against AWP&B, 2007-08 only**

Item	PAB Approved Target	Actual Target (For which Fund has been Released by District)	Construction Status			Not Taken Up/Excess, if any
			Completed	In progress	Not Started yet	
A	B	C=(D+E+F)	D	E	F	G(B-C)
ACR (for Existing Schools)	827	827	827	0	-	-
ACR (for New set up School, if any)	-	-	-	-	-	-
CLRC	-	-	-	-	-	-
CRC	135	135	135	0	-	-
Major Repair	28	9	9	0	-	-
Girls' Toilet	-	-	-	-	-	-
NPEGEL Cluster (if any)	-	-	-	-	-	-
KGBV (if any)	-	-	-	-	-	-

**C. Civil Works Progress Report against AWP&B, 2008-09 only**

Item	PAB Approved Target	Actual Target (For which Fund has been Released by District)	Construction Status			Not Taken Up/Excess, if any
			Completed	In progress	Not Started yet	
A	B	C=(D+E+F)	D	E	F	G(B-C)
NSB (UP)	240	240	215	25	-	-
ACR	538	538	535	3	-	0
CLRC	-	-	-	-	-	-
Toilet	-	-	-	-	-	-
DW	-	-	-	-	-	-
Major Repair	217	58	58	0	-	-
Girls' Toilet	75	75	75	0	-	-
B. Wall	100	100	100	0	-	-
NPEGEL Cluster (if any)	-	-	-	-	-	-
KGBV (if any)	-	-	-	-	-	-

Note : 1 no ACR was returned by the school authority.

**D. Civil Works Progress Report against AWP&B, 2009-10 only**

Item	PAB Approved Target	Actual Target (For which Fund has been Released by District)	Construction Status			Not Taken Up/Excess, if any
			Completed	In progress	Not Started yet	
A	B	C=(D+E+F)	D	E	F	G(B-C)
NSB (P)	12	12	10	2	-	-
NSB (UP)	50	50	50	0	-	-
ACR	480	479	479	0	-	1
DW	26	25	25	0	-	1
Toilet	56	55	55	0	-	1
Girls' Toilet	122	121	121	0	-	1
Major Repair	126	238	238	0	-	-
NPEGEL Cluster (if any)	-	-	-	-	-	-
KGBV (if any)	-	-	-	-	-	-

Note: 1 no Common Toilet, 1 no Drinking water, 1 no ACR and 1 no Girls Toilet was returned from the school authority.

**E. Civil Works Progress Report Cumulative since Inception till 2009-10**

Item	PAB Approved Target	Actual Target (For which Fund has been Released by District)	Construction Status			Not Taken Up/Excess, if any
			Completed	In progress	Not Started yet	
A	B	C=(D+E+F)	D	E	F	G(B-C)
NSB (P)	147	136	134	2	-	-
NSB (UP)	290	290	265	25	-	-
ACR	5564	5516	5513	3	-	-
CRC	285	285	285	0	-	-
CLRC	29	44	44	0	-	15
DW	201	200	200	0	-	-
Toilet	231	230	230	0	-	-
Girls' Toilet	197	196	196	0	-	-
B. Wall	250	222	222	0	-	-
Major Repair	371	305	305	0	-	-
NPEGEL Cluster (if any)	-	-	-	-	-	-
KGBV (if any)	-	-	-	-	-	-

**Civil Works Progress Report against AWP&B, 2010-11 only**

Item	PAB Approved Target	Actual Target (For which Fund has been Released by District)	Construction Status			Not Taken Up/Excess, if any
			Completed	In progress	Not Started yet	
A	B	C=(D+E+F)	D	E	F	G(B-C)
NSB (P)	-	-	-	-	-	-
NSB (UP)	-	-	-	-	-	-
ACR	1014	941	934	7	-	73
DW	5	-	-	-	-	-
Toilet	10	10	10	0	-	-
Girls' Toilet	6	6	6	0	-	-
Major Repair	23	20	20	0	-	-
NPEGEL Cluster (if any)	-	-	-	-	-	-
KGBV (if any)	-	-	-	-	-	-
Barrier Free Toilet	30	30	30	0	-	-

Note : 70 nos ACR could not be released as the fund for the same were not placed by  
3 nos ACR were refunded from the school authority

**Civil Works Progress Report against AWP&B, 2011-12 only**

Item	PAB Approved Target	Actual Target (For which Fund has been Released by District)	Construction Status			Not Taken Up/Excess, if any
			Completed	In progress	Not Started yet	
A	B	C=(D+E+F)	D	E	F	G(B-C)
ACR	869	862	862	0	-	7
Office-cum-store-cum-Head Teacher's room	310	-	-	-	-	-
DW	4	4	4	0	-	-
Toilet	106	104	104	0	-	2
Girls' Toilet	388	387	387	0	-	1
Major Repair	53	53	53	0	-	-
Augmentation of training facility in BRC (one time)	25	24	24	0	-	1
Infrastructure for setting school libraries including books	3948	3948	3948	0	-	-

Note: 7 nos ACR, 1 no Augmentation of training facility in BRC (one time), 1 girls toilet and 2 no Common toilet was returned

**Civil Works Progress Report against AWP&B, 2012-13 only**

Item	PAB Approved Target	Actual Target (For which Fund has been Released by District)	Construction Status			Not Taken Up/Excess, if any
			Completed	In progress	Not Started yet	
A	B	C=(D+E+F)	D	E	F	G(B-C)
NSB (UP)	50	50	44	6	-	-
ACR	3308	2065	1874	191	-	1243
Girls' Toilet	2267	1968	1968	0	-	299
Ramps with Handrail	568	428	428	0	-	140
Handrails in existing ramps	2800	1964	1964	0	-	836

Note: 12 nos ACR, 46 nos Girls Toilet, 7 nos Ramp with Handrail, 17 nos Handrails in existing ramps were refunded from the