

PROGRESS REPORT OF P.H.E. DTE

**DISTRICT LABORATORY
TAMLUK
PURBA MEDINIPUR
PHE DTE
GOVT. OF WEST BENGAL**

Water Testing Report

Reporting Month.....July 2009.....

SL. No.	Name of the Block	Number of test During the Reporting Month			Number of Test Till the Reporting Month			Number of AS affected tube well			Number of Salined affected tube well			Number of Flouried affected tube well			Number of Bacteria affected tube well			Action taken
		Public	Private	Total	Public	Private	Total	Public	Private	Total	Public	Private	Total	Public	Private	Total	Public	Private	Total	
1.	Sahid Matangini	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	-
2.	Kolaghat	16	Nil	16	34	Nil	34	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	2	Nil	2	Disinfected
3.	Panskura -1	12	Nil	12	12	Nil	12	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	1	Nil	1	Disinfected
4.	PHE W/S Scheme	Nil	Nil	Nil	26	Nil	26	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	-

Chemist/ Bacteriologist
District Laboratory
PHE Dte

Sub-Assistant Engineer
Tamluk Sub-Division
PHE Dte

Assistant Engineer
Tamluk Sub-Division
PHE Dte

**PROGRESS REPORT OF P.H.E. DTE
DISTRICT LABORATORY TAMLUK, PURBA MIDNAPORE
GOVERNMENT OF WEST BENGAL**

E. Summery test of Bacteriological & chemical analysis of water

Month- August'09

Sl No	Name of Block	Source Details	Up to July' 09	Bacteriological analysis for MPN count				Chemical analysis										
				No. of samples tested		Fecal coliform Found		Fe Mg/L		pH		Hardness Mg/L			Salinity		T.D.S. Mg/L	
				During the month	Up to the month	During the month	Up to the month	(0.1-1.0) mg/L	Above 1mg/L	6.5-8.5	Above 8.5	Up to 300 mg/L	300-600 mg/L	Above 600 mg/L	Up to 1	Above 1	Up to 1000 mg/L	Above 1000 mg/L
1	Kolaghat	TW	22	4	26	0	4	25	1	26	0	12	14	0	26	0	26	0
		SP	12	0	12	0	1	11	1	12	0	5	7	0	12	0	11	1
		Total	34	4	38	0	5	36	2	38	0	17	21	0	38	0	37	1
2	Panskura 1	TW	12	28	40	0	1	37	3	40	0	16	24	0	40	0	40	0
		SP	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
		Total	12	28	40	0	1	37	3	40	0	16	24	0	40	0	40	0
3	Sahid Matangini	TW	0	16	16	0	0	16	0	16	0	2	14	0	16	0	16	0
		SP	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
		Total	0	16	16	0	0	16	0	16	0	2	14	0	16	0	16	0
4	PHE W/S Scheme	TW	1	0	1	0	1	1	0	1	0	1	0	0	1	0	1	0
		SP	25	0	25	0	11	16	9	25	0	10	15	0	23	2	19	6
		Total	26	0	26	0	12	17	9	26	0	11	15	0	24	2	20	6
Grand Total			72	48	120	0	18	106	14	120	0	46	74	0	118	2	113	7

**DISTRICT LABORATORY
TAMLUK
PURBA MEDINIPUR
PHE DTE
GOVT. OF WEST BENGAL**

Water Testing Report

Reporting Month.....August 2009.....

SL. No.	Name of the Block	Number of test During the Reporting Month			Number of Test Till the Reporting Month			Number of AS affected tube well			Number of Salined affected tube well			Number of Flouried affected tube well			Number of Bacteria affected tube well			Action taken
		Public	Private	Total	Public	Private	Total	Public	Private	Total	Public	Private	Total	Public	Private	Total	Public	Private	Total	
1.	Sahid Matangini	16	Nil	16	16	Nil	16	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	-
2.	Kolaghat	4	Nil	4	38	Nil	38	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	-
3.	Panskura -1	28	Nil	28	40	Nil	40	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	-
4.	PHE W/S Scheme	Nil	Nil	Nil	26	Nil	26	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	-

Chemist/ Bacteriologist
District Laboratory
PHE Dte

Sub-Assistant Engineer
Tamluk Sub-Division
PHE Dte

Assistant Engineer
Tamluk Sub-Division
PHE Dte

**PROGRESS REPORT OF P.H.E. DTE
DISTRICT LABORATORY TAMLUK, PURBA MIDNAPORE
GOVERNMENT OF WEST BENGAL**

E. Summery test of Bacteriological & chemical analysis of water

Month- September'09

Sl No	Name of Block	Source Details	Up to August' 09	Bacteriological analysis for MPN count				Chemical analysis										
				No. of samples tested		Fecal coliform Found		Fe Mg/L		pH		Hardness Mg/L			Salinity		T.D.S. Mg/L	
				During the month	Up to the month	During the month	Up to the month	(0.1-1.0) mg/L	Above 1mg/L	6.5-8.5	Above 8.5	Up to 300 mg/L	300-600 mg/L	Above 600 mg/L	Up to 1	Above 1	Up to 1000 mg/L	Above 1000 mg/L
1	Kolaghat	TW	26	0	26	0	4	25	1	26	0	12	14	0	26	0	26	0
		SP	12	0	12	0	1	11	1	12	0	5	7	0	12	0	11	1
		Total	38	0	38	0	5	36	2	38	0	17	21	0	38	0	37	1
2	Panskura 1	TW	40	28	68	0	1	65	3	68	0	27	41	0	68	0	68	0
		SP	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
		Total	40	28	68	0	1	65	3	68	0	27	41	0	68	0	68	0
3	Sahid Matangini	TW	16	8	24	0	0	24	0	24	0	2	22	0	24	0	24	0
		SP	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
		Total	16	8	24	0	0	24	0	24	0	2	22	0	24	0	24	0
4	PHE W/S Scheme	TW	1	0	1	0	1	1	0	1	0	1	0	0	1	0	1	0
		SP	25	0	25	0	11	16	9	25	0	10	15	0	23	2	19	6
		Total	26	0	26	0	12	17	9	26	0	11	15	0	24	2	20	6
Grand Total			120	36	156	0	18	142	14	156	0	57	99	0	154	2	149	7

**DISTRICT LABORATORY
TAMLUK
PURBA MEDINIPUR
PHE DTE
GOVT. OF WEST BENGAL**

Water Testing Report

Reporting Month.....September 2009.....

SL. No.	Name of the Block	Number of test During the Reporting Month			Number of Test Till the Reporting Month			Number of AS affected tube well			Number of Salined affected tube well			Number of Flouried affected tube well			Number of Bacteria affected tube well			Action taken
		Public	Private	Total	Public	Private	Total	Public	Private	Total	Public	Private	Total	Public	Private	Total	Public	Private	Total	
1.	Sahid Matangini	8	Nil	8	24	Nil	24	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	-
2.	Kolaghat	Nil	Nil	Nil	38	Nil	38	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	-
3.	Panskura -1	28	Nil	28	68	Nil	68	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	-
4.	PHE W/S Scheme	Nil	Nil	Nil	26	Nil	26	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	-

Chemist/ Bacteriologist
District Laboratory
PHE Dte

Sub-Assistant Engineer
Tamluk Sub-Division
PHE Dte

Assistant Engineer
Tamluk Sub-Division
PHE Dte

**PROGRESS REPORT OF P.H.E. DTE
DISTRICT LABORATORY TAMLUK, PURBA MIDNAPORE
GOVERNMENT OF WEST BENGAL**

E. Summery test of Bacteriological & chemical analysis of water

Month- October'09

Sl No	Name of Block	Source Details	Up to September'09	Bacteriological analysis for MPN count				Chemical analysis										
				No. of samples tested		Fecal coliform Found		Fe Mg/L		pH		Hardness Mg/L			Salinity		T.D.S. Mg/L	
				During the month	Up to the month	During the month	Up to the month	(0.1-1.0) mg/L	Above 1mg/L	6.5-8.5	Above 8.5	Up to 300 mg/L	300-600 mg/L	Above 600 mg/L	Up to 1	Above 1	Up to 1000 mg/L	Above 1000 mg/L
1	Kolaghat	TW	26	0	26	0	4	25	1	26	0	12	14	0	26	0	26	0
		SP	12	0	12	0	1	11	1	12	0	5	7	0	12	0	11	1
		Total	38	0	38	0	5	36	2	38	0	17	21	0	38	0	37	1
2	Panskura 1	TW	68	20	88	0	1	84	4	88	0	28	60	0	88	0	88	0
		SP	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
		Total	68	28	88	0	1	83	4	88	0	28	60	0	88	0	88	0
3	Sahid Matangini	TW	24	0	24	0	0	24	0	24	0	2	22	0	24	0	24	0
		SP	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
		Total	24	8	24	0	0	24	0	24	0	2	22	0	24	0	24	0
4	PHE W/S Scheme	TW	1	0	1	0	1	1	0	1	0	1	0	0	1	0	1	0
		SP	25	0	25	0	11	16	9	25	0	10	15	0	23	2	19	6
		Total	26	0	26	0	12	17	9	26	0	11	15	0	24	2	20	6
Grand Total			156	20	176	0	18	161	15	176	0	58	118	0	174	2	169	7

**DISTRICT LABORATORY
TAMLUK
PURBA MEDINIPUR
PHE DTE
GOVT. OF WEST BENGAL**

Water Testing Report

Reporting Month.....October 2009.....

SL. No.	Name of the Block	Number of test During the Reporting Month			Number of Test Till the Reporting Month			Number of AS affected tube well			Number of Salined affected tube well			Number of Flouried affected tube well			Number of Bacteria affected tube well			Action taken
		Public	Private	Total	Public	Private	Total	Public	Private	Total	Public	Private	Total	Public	Private	Total	Public	Private	Total	
1.	Sahid Matangini	Nil	Nil	Nil	24	Nil	24	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	-
2.	Kolaghat	Nil	Nil	Nil	38	Nil	38	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	-
3.	Panskura -1	20	Nil	20	88	Nil	88	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	-
4.	PHE W/S Scheme	Nil	Nil	Nil	26	Nil	26	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	-

Chemist/ Bacteriologist
District Laboratory
PHE Dte

Sub-Assistant Engineer
Tamluk Sub-Division
PHE Dte

Assistant Engineer
Tamluk Sub-Division
PHE Dte

**PROGRESS REPORT OF P.H.E. DTE
DISTRICT LABORATORY TAMLUK, PURBA MIDNAPORE
GOVERNMENT OF WEST BENGAL**

E. Summery test of Bacteriological & chemical analysis of water

Month- November'09

Sl No	Name of Block	Source Details	Up to October'09	Bacteriological analysis for MPN count				Chemical analysis										
				No. of samples tested		Fecal coliform Found		Fe Mg/L		pH		Hardness Mg/L			Salinity		T.D.S. Mg/L	
				During the month	Up to the month	During the month	Up to the month	(0.1-1.0) mg/L	Above 1mg/L	6.5-8.5	Above 8.5	Up to 300 mg/L	300-600 mg/L	Above 600 mg/L	Up to 1	Above 1	Up to 1000 mg/L	Above 1000 mg/L
1	Kolaghat	TW	26	4	30	0	4	29	1	30	0	12	18	0	30	0	30	0
		SP	12	0	12	0	1	11	1	12	0	5	7	0	12	0	11	1
		Total	38	4	42	0	5	40	2	42	0	17	25	0	42	0	41	1
2	Panskura 1	TW	88	17	105	0	1	100	5	105	0	28	77	0	105	0	105	0
		SP	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
		Total	88	17	105	0	1	100	5	105	0	28	77	0	105	0	105	0
3	Sahid Matangini	TW	24	0	24	0	0	24	0	24	0	2	22	0	24	0	24	0
		SP	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0	0
		Total	24	8	24	0	0	24	0	24	0	2	22	0	24	0	24	0
4	PHE W/S Scheme	TW	1	0	1	0	1	1	0	1	0	1	0	0	1	0	1	0
		SP	25	0	25	0	11	16	9	25	0	10	15	0	23	2	19	6
		Total	26	0	26	0	12	17	9	26	0	11	15	0	24	2	20	6
Grand Total			176	21	197	0	18	181	16	197	0	58	139	0	194	2	189	7

**DISTRICT LABORATORY
TAMLUK
PURBA MEDINIPUR
PHE DTE
GOVT. OF WEST BENGAL**

Water Testing Report

Reporting Month.....November 2009.....

SL. No.	Name of the Block	Number of test During the Reporting Month			Number of Test Till the Reporting Month			Number of AS affected tube well			Number of Salined affected tube well			Number of Flouried affected tube well			Number of Bacteria affected tube well			Action taken
		Public	Private	Total	Public	Private	Total	Public	Private	Total	Public	Private	Total	Public	Private	Total	Public	Private	Total	
1.	Sahid Matangini	Nil	Nil	Nil	24	Nil	24	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	-
2.	Kolaghat	4	Nil	4	42	Nil	42	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	-
3.	Panskura -1	17	Nil	17	105	Nil	105	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	-
4.	PHE W/S Scheme	Nil	Nil	Nil	26	Nil	26	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	Nil	-

Chemist/ Bacteriologist
District Laboratory
PHE Dte

Sub-Assistant Engineer
Tamluk Sub-Division
PHE Dte

Assistant Engineer
Tamluk Sub-Division
PHE Dte